

Grantee: Texas - TDHCA

Grant: B-08-DN-48-0001

April 1, 2015 thru June 30, 2015 Performance Report



Grant Number:

B-08-DN-48-0001

Obligation Date:**Award Date:****Grantee Name:**

Texas - TDHCA

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$85,714,068.77

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$85,714,068.77

Estimated PI/RL Funds:

\$5,531,318.58

Total Budget:

\$91,245,387.35

Disasters:

Declaration Number

NSP

Narratives

Areas of Greatest Need:

This Action Plan will be used by the Texas Department of Housing and Community Affairs (TDHCA) to distribute and use \$91,323,273.28 through the Neighborhood Stabilization Program (NSP), which the U.S. Department of Housing and Urban Development (HUD) is providing to the State of Texas. The NSP funds were authorized by the Housing and Economic Recovery Act of 2008 (HERA) as an adjunct to the Community Development Block Grant (CDBG) Program for the redevelopment of abandoned and foreclosed homes and residential properties. Texas NSP funding is available to eligible entities operating in counties meeting the threshold of greatest need. A multi-level approach will be used in the distribution of funds to communities. The first level, Direct Allocation, is a reservation of a specified amount available to eligible entities in 25 counties identified as having the highest order of significant need. The second level, Select Pool, is an initial competitive allocation of not less than \$500,000, available to entities in up to 76 additional counties which have also been identified as demonstrating significant need. In addition, a separate pool of Texas NSP funds is available for land banking activities.

Distribution and Uses of Funds:

NSP activities will include the establishment of financing mechanisms for purchase and redevelopment of foreclosed homes and residential properties, purchase and rehabilitation of homes and residential properties that have been abandoned or foreclosed, establishment of land bank/trusts, removal of blight, and the redevelopment of demolished or vacant properties. Households directly assisted with NSP funds must income qualify and be at or below 120% of the Area Median Income (AMI), as defined by HUD. The following counties have been identified as having the greatest need (in order of need score): Tarrant Dallas Cameron Bexar Hidalgo Harris Nueces Collin Webb Travis Montgomery El Paso Brazoria Potter Jefferson Denton Taylor Williamson Bell Lubbock Galveston Wichita Fort Bend Ector McLennan Gregg Tom Green Grayson Brazos Victoria Orange Bowie Harrison Midland Smith Comal Hays Ellis Johnson Kaufman Parker Bastrop Hood Liberty Hunt Henderson Rockwall Wise Hill Burnet Navarro Guadalupe Randall Angelina Wood Matagorda Lamar San Patricio Atascosa Milam Maverick Jim Wells Eastland Van Zandt Kleberg Grimes Hale Palo Pinto Nacogdoches Hopkins Kendall Coryell Cooke Kerr Medina Aransas Caldwell Wilson Gonzales Waller Anderson Val Verde Montague Llano Washington Fannin Walker Upshur Brown Cherokee Jackson Austin Starr Wharton Polk Gillespie Jasper Leon Willacy Erath Howard

Definitions and Descriptions:

Low Income Targeting:

Acquisition and Relocation:



Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$87,260,513.15
Total Budget	\$135,079.75	\$87,260,513.15
Total Obligated	\$135,079.75	\$87,074,432.15
Total Funds Drawdown	\$561,178.88	\$82,563,285.74
Program Funds Drawdown	\$0.00	\$75,200,494.83
Program Income Drawdown	\$561,178.88	\$7,362,790.91
Program Income Received	\$524,992.72	\$7,708,812.72
Total Funds Expended	\$0.00	\$85,762,268.17
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$12,857,110.32	\$0.00
Limit on Admin/Planning	\$8,571,406.88	\$8,807,641.55
Limit on State Admin	\$0.00	\$8,807,641.55

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$21,428,517.19	\$53,808,357.89

Overall Progress Narrative:

The Texas NSP has been working in this quarter to assist subgrantees with completion of activities and contracts. In future quarters, the available program income will be provided to developers redeveloping land bank properties, in order to support the completion of all NSP1 activities.

In order to simplify reporting in the QPR, the Texas NSP will not enter data or narrative for Activities without reportable action in the quarter. For all NSP1 Contracts that have not expired, Texas NSP staff will continue to provide technical assistance and support for completion of contract requirements. For the 2nd quarter of 2015, the following Activities had no reportable actions:

Affordable Homes of South Texas, Inc.
77090000108 B1SA
77090000108 B2



77090000108 C
77090000204 C
77090000108 E2SA
77090003108 PI
77090000108 F
77090000204 F
Brownsville Housing Authority
77090000105 D
77090000105 E1SA
77090000105 F
City of Galveston
77090000110 D
77090000110 E1
77090000110 E1SA
77090000110 E2
77090000110 E2SA
77090000110 F
77090000110 B1
77090000110 B2
City of Harlingen
77090000123 B1SA
77090000123 B2
77090000123 D
77090003123 PI
City of Irving
77090000106 B1
77090000106 B1SA
77090000106 B2
77090000106 B2SA
77090000106 D
77090000106 E2
77090000106 E2SA
77090003106 PI
77090000106 F
City of Port Arthur
77090000154 C
77090000154 D
77090003154 PI
77090000154 F
City of Waelder
77099999124 B1
77099999124 B2
77099999124 D
77099999124 E1SA
77099999124 E2SA
77099993124 PI
77099999124 F
Community Development Corporation of Brownsville
77090000150 B1SA
77090000150 B2SA
77090000150 C
77090000150 D
77090000150 F
Frazier Revitalization, Inc.
77090000164 D
77090000164 E2SA
77090003164 PI-SA
77090000164 F
Housing Authority of San Benito



77090000113 B1SA
77090000113 B2SA
77090000113 D
77090000113 E1
77090000113 E2
77090000113 B1
77090000113 B2
77090000113 E1SA
77090000113 E2SA
77090003113 PI
77090000113 F
Housing Authority of the County of Hidalgo
77090000169 B1
77090000169 B1SA
77090000169 B2
77090000169 B2SA
77090003169 PI
77090003169 PI-SA
77090000169 F
Midland County Housing Authority
77099999170 B2
77099999170 B2SA
77099993170 PI
Texas State Affordable Housing Corporation
77090000101 C
77090000101 F
UPCDC TEXAS, Inc.
77090000601 C

The following Activities were completed in previous quarters, there will be no further reporting until the final NSP QPR:

Abilene Neighborhoods in Progress
77090000172 F
Austin Habitat for Humanity, Inc.
77090000213 C
77090000213 E2
77090000213 E2SA
77090000213 F
Bryan-College Station Habitat for Humanity
77099999200 E1SA
77099999200 E2SA
Builders of Hope CDC
77090000153 E2
77090000153 E2SA
77090003153 PI
77090000153 F
Central Dallas Community Development Corporation
77090000119 F
City of Austin
77090000146 B1
77090000146 B1SA
77090000146 B2
77090000146 B2SA
77090000146 E1
77090000146 E1SA
77090000146 E2
77090000146 E2SA
77090000146 F



City of Beaumont
77090000163 B1
77090000163 B1SA
77090000163 B2
77090000163 B2SA
77090000163 D
77090000163 F
City of Bryan
77099999120 B1SA
77099999120 B2SA
77099999120 D
77099999120 F
City of El Paso
77090000112 B1SA
77090000112 B2SA
77090003112 PI
77090000112 F
City of Garland
77090000155 B1
77090000155 B1SA
77090000155 B2
77090000155 B2SA
77090000155 F
City of Houston
77090000117 F
City of Huntsville
77099999126 B1
77099999126 B1SA
77099999126 B2
77099999126 B2SA
77099999126 E1
77099999126 E1SA
77099999126 E2
77099999126 E2SA
77099993126 PI
77099993126 PI-SA
77099999126 F
City of Kilgore
77090002603 D
City of Laredo
77090000107 B1SA
77090000107 B2SA
77090000107 D
77090000107 F
City of Lubbock
77090000160 F
City of Odessa
77090000158 B1
77090000158 B1SA
77090000158 B2
77090000158 B2SA
77090000158 C
77090000158 D
77090000158 F
City of San Angelo
77099999128 E1
77099999128 E1SA
77099999128 E2
77099999128 E2SA



77099999128 F
City of San Marcos
77099999141 B1SA
77099999141 B2SA
77099999141 F
City of Seguin1
77099999121 B1
77099999121 B1SA
77099999121 B2
77099999121 B2SA
77099999121 E2SA
77099999121 F
77099999121 D
77099999121 E1
77099999121 E1SA
City of Terrell
77099999140 D
77099999140 F
Covenant Community Capital Corporation
77090000215 B1SA
77090000215 B2SA
Enterprise Community Partners, Inc.
77090000192 A1
77090000192 A2
77099999173 A1SA
77099999173 A2
77099999173 A2SA
77099999191 A1SA
77099999191 A2
77099999191 A2SA
77099999173 F
FC Austin One Housing Corporation
77090000217 E1SA
77090000217 E2SA
Fort Worth Affordability, Inc.
77090000218 B1SA
77090000218 B2SA
Fort Worth Affordability, Inc.
77090000265 B1SA
77090000265 B2SA
77090000265 F
Guadalupe Neighborhood Development Corporation
77090000600 E2SA
Housing and Community Services, Inc.
77090000252 B1SA
77090000252 B2SA
Inclusive Communities Project
77090000156 B1SA
77090000183 F
Pepper Tree Manor 250 GP, LLC
77090000602 B1SA
Plano Housing Corporation
77090000166 F
San Antonio Alternative Housing Corporation
77090000125 B1
77090000125 B1SA
77090000125 B2
77090000125 B2SA
77090000125 E1SA



77090000125 E2SA
 77090000125 F
 Tarrant County Housing Partnership
 77090000104 B1
 77090000104 B2
 77090000214 B2SA
 77090000216 B1SA
 77090000216 B2SA
 77090003104 PI
 77090000104 F
 Travis County Housing Finance Corporation
 77090000157 A2
 77090000157 A1SA
 77090000157 A2SA
 77090000157 F

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, Financing Mechanisms	\$0.00	\$1,068,066.28	\$792,618.17
0002, Acquisition and Rehab	\$0.00	\$45,938,363.62	\$39,379,934.63
0003, Land Bank	\$0.00	\$9,877,204.75	\$8,466,623.57
0004, Demolition	\$0.00	\$2,449,311.16	\$1,912,698.25
0005, Redevelopment	\$0.00	\$23,396,729.42	\$16,780,646.52
0006, Program Income	\$0.00	\$5,531,318.58	\$392,502.88
0099, Administration	\$0.00	\$8,473,047.52	\$7,475,470.81
9999, Restricted Balance	\$0.00	(\$5,609,204.51)	\$0.00



Activities

Project # / Title: 0001 / Financing Mechanisms

Grantee Activity Number: 77090000157 A1SA
Activity Title: Travis County HFC - Permanent Financing Setaside

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Completed

Project Title:

Financing Mechanisms

Projected End Date:

06/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Travis County Housing Finance Corporation

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$252,146.31
Total Budget	\$0.00	\$252,146.31
Total Obligated	\$0.00	\$252,146.31
Total Funds Drawdown	\$0.00	\$252,146.31
Program Funds Drawdown	\$0.00	\$249,869.84
Program Income Drawdown	\$0.00	\$2,276.47
Program Income Received	\$2,737.46	\$39,798.59
Total Funds Expended	\$0.00	\$252,146.31
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall coordinate access to Texas NSP permanent mortgage financing for two (2) households at or below 50% of AMI at the time of homebuyer contract. Contractor shall accept homebuyer applications with required supporting documentation and determine initial income eligibility for the program.

Two (2) of the activities shall benefit households that are at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		2/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/2	0/0	2/2	100.00
# Owner Households	0	0	0	2/2	0/0	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 77090000192 A1

Activity Title: Enterprise - Permanent Financing

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Completed

Project Title:

Financing Mechanisms

Projected End Date:

05/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Enterprise Community Partners, Inc.

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$93,674.00
Total Budget	\$0.00	\$93,674.00
Total Obligated	\$0.00	\$93,674.00
Total Funds Drawdown	\$0.00	\$93,674.00
Program Funds Drawdown	\$0.00	\$93,674.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$669.93	\$12,080.20
Total Funds Expended	\$0.00	\$93,674.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall coordinate access to Texas NSP Homebuyer Assistance to facilitate the acquisition of ten (10) homes for ten (10) households at or below one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract that will result in ten (10) owner occupied homes. Texas NSP Homebuyer Assistance must be justified according to need and may not exceed thirty thousand dollars (\$30,000) per household and may be combined with permanent financing for eligible households. Contractor shall accept homebuyer applications with required supporting documentation to justify the amount of assistance and determine initial income eligibility for the program.

Seven (7) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Three (3) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Qualifying neighborhoods identified in the application within Dallas County.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/3
# of Singlefamily Units	0	3/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	3/3	3/3	100.00
# Owner Households	0	0	0	0/0	3/3	3/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 77090000213 A2SA
Activity Title: Austin Habitat - Homebuyer Assistance Setaside

Activity Category:
 Homeownership Assistance to low- and moderate-income
Project Number:
 0001
Projected Start Date:
 05/10/2013
Benefit Type:
 Direct Benefit (Households)
National Objective:
 NSP Only - LH - 25% Set-Aside

Activity Status:
 Under Way
Project Title:
 Financing Mechanisms
Projected End Date:
 08/31/2013
Completed Activity Actual End Date:

Responsible Organization:
 Austin Habitat for Humanity, Inc.

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$108,000.00
Total Budget	\$0.00	\$108,000.00
Total Obligated	\$0.00	\$108,000.00
Total Funds Drawdown	\$30,000.00	\$93,110.00
Program Funds Drawdown	\$0.00	\$10,908.25
Program Income Drawdown	\$30,000.00	\$82,201.75
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$63,110.00
Austin Habitat for Humanity, Inc.	\$0.00	\$63,110.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall coordinate access to Texas NSP Homebuyer Assistance for three (3) households at or below 120% of the current AMI at the time of homebuyer contract. Texas NSP Homebuyer Assistance must be justified according to need and may not exceed thirty thousand dollars (\$30,000.00) per household and may be combined with permanent financing for eligible households. Contractor shall accept homebuyer applications with required supporting documentation to justify the amount of assistance and determine initial income eligibility for the program.

Three (3) of the activities shall benefit households that are at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

In a previous quarter, Austin Habitat for Humanity, Inc. coordinated access to Texas NSP Homebuyer Assistance for 3 out of 3 households at or below 50% AMI. Drawdown amount reflected above is reimbursement of acquisition and activity delivery costs.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/3
# of Singlefamily Units	0	3/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/3	0/0	3/3	100.00
# Owner Households	0	0	0	3/3	0/0	3/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77099999173 A1SA
Activity Title:	Enterprise - Permanent Financing Setaside

Activity Category:
Homeownership Assistance to low- and moderate-income

Project Number:
0001

Projected Start Date:
09/01/2009

Benefit Type:
Direct Benefit (Households)

National Objective:
NSP Only - LH - 25% Set-Aside

Activity Status:
Completed

Project Title:
Financing Mechanisms

Projected End Date:
08/31/2011

Completed Activity Actual End Date:

Responsible Organization:
Enterprise Community Partners, Inc.

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$43,010.82
Total Budget	\$0.00	\$43,010.82
Total Obligated	\$0.00	\$43,010.82
Total Funds Drawdown	\$0.00	\$43,010.82
Program Funds Drawdown	\$0.00	\$43,010.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$674.13	\$7,593.89
Total Funds Expended	\$0.00	\$43,010.82
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall coordinate access to Texas NSP permanent mortgage financing for one (1) household at or below fifty percent (50%) of AMI at the time of homebuyer contract. Contractor shall accept homebuyer applications with required supporting documentation and determine initial income eligibility for the program.

One (1) of the activities shall benefit a household that is at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in Ellis County, as identified in its Texas NSP Application.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Total	Cumulative Actual Total / Expected Total
-----------------------------	---



# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77099999191 A1SA
Activity Title:	Enterprise - Permanent Financing Setaside

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Completed

Project Title:

Financing Mechanisms

Projected End Date:

08/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Enterprise Community Partners, Inc.

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$199,112.19
Total Budget	\$0.00	\$199,112.19
Total Obligated	\$0.00	\$199,112.19
Total Funds Drawdown	\$0.00	\$199,112.19
Program Funds Drawdown	\$0.00	\$24,151.73
Program Income Drawdown	\$0.00	\$174,960.46
Program Income Received	\$1,706.49	\$27,809.96
Total Funds Expended	\$0.00	\$199,112.19
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall coordinate access to Texas NSP permanent mortgage financing for two (2) households at or below fifty percent (50%) of AMI at the time of homebuyer contract. Contractor shall accept homebuyer applications with required supporting documentation and determine initial income eligibility for the program.

Two (2) of the activities shall benefit households that are at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in Rockwall County, as identified in its Texas NSP Application.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/2	0/0	2/2	100.00
# Owner Households	0	0	0	2/2	0/0	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 0002 / Acquisition and Rehab

Grantee Activity Number:	77090000104 B1
Activity Title:	Tarrant Co. Housing Partnership - Acquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Tarrant County Housing Partnership

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,060,120.00
Total Budget	\$0.00	\$1,060,120.00
Total Obligated	\$0.00	\$1,060,120.00
Total Funds Drawdown	\$0.00	\$1,056,000.63



Program Funds Drawdown	\$0.00	\$1,034,128.55
Program Income Drawdown	\$0.00	\$21,872.08
Program Income Received	\$278.42	\$729,464.66
Total Funds Expended	\$0.00	\$1,060,120.00
Tarrant County Housing Partnership	\$0.00	\$1,060,120.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire thirteen (13) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Thirteen (13) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	13/13
# of Parcels acquired voluntarily	0	13/13

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	13/13
# of Singlefamily Units	0	13/13

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	13/13	13/13	100.00
# Owner Households	0	0	0	0/0	13/13	13/13	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	77090000104 B2
Activity Title:	Tarrant Co. Housing Partnership - Rehab

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
0002

Project Title:
Acquisition and Rehab

Projected Start Date:
09/01/2009

Projected End Date:
08/31/2013

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
Tarrant County Housing Partnership

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$521,625.95
Total Budget	\$0.00	\$521,625.95
Total Obligated	\$0.00	\$521,625.95
Total Funds Drawdown	\$0.00	\$487,138.54
Program Funds Drawdown	\$0.00	\$482,154.06
Program Income Drawdown	\$0.00	\$4,984.48
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$521,625.95
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct thirteen (13) residential property rehabilitations and/or reconstructions of housing units within the target area(s) utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget , of this contract resulting in thirteen (13) owner-occupied homes.

Rehabilitated homes (the entire unit) must be brought up to, at a minimum, Housing Quality Standards as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).

Reconstructed homes must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by REScheck certification. New construction single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

Thirteen (13) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/13

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/13
# of Singlefamily Units	0	0/13

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/13	0/13	0
# Owner Households	0	0	0	0/0	0/13	0/13	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000106 B1
Activity Title:	City of Irving - Acquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Irving

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$289,953.71
Total Budget	\$0.00	\$289,953.71
Total Obligated	\$0.00	\$289,953.71
Total Funds Drawdown	\$0.00	\$283,973.70
Program Funds Drawdown	\$0.00	\$283,973.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$488,943.54
Total Funds Expended	\$0.00	\$289,953.71
City of Irving	\$0.00	\$289,953.71
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire a total of seven (7) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Four (4) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

On 4/16/2015, Program Income in the amount of \$12,450.35, originally receipted on 6/27/2013, was transferred from 77090000153 E2 to 77090000106 B1



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		4/4	
# of Parcels acquired voluntarily	0		4/4	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		4/4	
# of Singlefamily Units	0		4/4	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	4/4	4/4	100.00
# Owner Households	0	0	0	0/0	4/4	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000106 B1SA
Activity Title:	City of Irving - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Irving

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$217,465.29
Total Budget	\$0.00	\$217,465.29
Total Obligated	\$0.00	\$217,465.29
Total Funds Drawdown	\$0.00	\$198,093.25
Program Funds Drawdown	\$0.00	\$197,559.27
Program Income Drawdown	\$0.00	\$533.98
Program Income Received	\$647.76	\$61,222.91
Total Funds Expended	\$0.00	\$217,465.29
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire a total of seven (7) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Three (3) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/3	
# of Parcels acquired voluntarily	0		1/3	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/3	
# of Singlefamily Units	0		1/3	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/3	0/0	1/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000107 B1SA
Activity Title:	City of Laredo - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Laredo

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,536,453.04
Total Budget	\$0.00	\$1,536,453.04
Total Obligated	\$0.00	\$1,536,453.04
Total Funds Drawdown	\$0.00	\$1,536,278.45
Program Funds Drawdown	\$0.00	\$1,450,066.53
Program Income Drawdown	\$0.00	\$86,211.92
Program Income Received	\$11,381.82	\$93,777.39
Total Funds Expended	\$0.00	\$1,536,453.04
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire nineteen (19) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Nineteen (19) of the units shall benefit households at or below fifty percent (50%) of current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		19/19	
# of Parcels acquired voluntarily	0		19/19	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		19/19	
# of Singlefamily Units	0		19/19	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	19/19	0/0	19/19	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	19/19	0/0	19/19	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 77090000108 B1

Activity Title: Affordable Homes of S. TX - Acquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Affordable Homes of South Texas, Inc.

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$499,672.00
Total Budget	\$0.00	\$499,672.00
Total Obligated	\$0.00	\$499,672.00
Total Funds Drawdown	\$0.00	\$499,672.00
Program Funds Drawdown	\$0.00	\$499,672.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$13,060.41	\$237,406.97
Total Funds Expended	\$0.00	\$499,672.00
Affordable Homes of South Texas, Inc.	\$0.00	\$499,672.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire twelve (12) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Six (6) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Six (6) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Affordable Homes of South Texas, Inc. is proposing to amend their contract and shift funds so as to reflect acquisition of 16 foreclosed or abandoned homes or residential properties to benefit households at or below 120% AMI. This proposed contract amendment is pending resolution. Additionally, 10 NSP eligible homebuyers were



placed into end use during previous quarters and 1 NSP eligible homebuyer was placed into end use during the current quarter.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	2		14/6	
# of Parcels acquired voluntarily	2		14/6	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	2		14/6	
# of Singlefamily Units	2		14/6	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	2	2	0/0	14/6	14/6	100.00
# Owner Households	0	2	2	0/0	14/6	14/6	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 77090000108 B1SA
Activity Title: Affordable Homes of S. TX - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Affordable Homes of South Texas, Inc.

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$300,805.00
Total Budget	\$0.00	\$300,805.00
Total Obligated	\$0.00	\$300,805.00
Total Funds Drawdown	\$0.00	\$300,805.00
Program Funds Drawdown	\$0.00	\$300,805.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$353.52	\$7,913.52
Total Funds Expended	\$0.00	\$300,805.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire one (1) home and twenty (20) vacant lots that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Twenty-one (21) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

At the Obligation deadline, Contractor had shifted plans to better meet community priorities and purchased vacant foreclosed properties. In later quarters, this setaside total in Residential Rehab/Reconstruction was eliminated and funding shifted to Redevelopment.

Location Description:

Qualifying neighborhoods identified in the application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		2/21	
# of Parcels acquired voluntarily	0		2/21	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		2/1	
# of Singlefamily Units	0		2/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/1	0/0	2/1	100.00
# Owner Households	0	0	0	2/1	0/0	2/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000110 B1
Activity Title:	City of Galveston - Acquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Galveston2

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$170,028.46
Total Budget	\$0.00	\$170,028.46
Total Obligated	\$0.00	\$170,028.46
Total Funds Drawdown	\$0.00	\$169,097.46
Program Funds Drawdown	\$0.00	\$163,295.54
Program Income Drawdown	\$0.00	\$5,801.92
Program Income Received	\$267.77	\$35,986.87
Total Funds Expended	\$0.00	\$183,788.53
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire two (2) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Two (2) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		2/2	
# of Parcels acquired voluntarily	0		2/2	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		2/2	
# of Singlefamily Units	0		2/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/0	0/2	2/2	100.00
# Owner Households	0	0	0	2/0	0/2	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000112 B1SA
Activity Title:	City of El Paso - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

02/28/2014

Completed Activity Actual End Date:

Responsible Organization:

City of El Paso

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$175,620.00
Total Budget	\$0.00	\$175,620.00
Total Obligated	\$0.00	\$175,620.00
Total Funds Drawdown	\$0.00	\$167,522.45
Program Funds Drawdown	\$0.00	\$147,793.20
Program Income Drawdown	\$0.00	\$19,729.25
Program Income Received	\$983.13	\$4,943.97
Total Funds Expended	\$0.00	\$175,620.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire two (2) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Two (2) of the activities shall benefit households that are at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		2/2	
# of Parcels acquired voluntarily	0		2/2	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		2/2	
# of Singlefamily Units	0		2/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/2	0/0	2/2	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	2/2	0/0	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000113 B1SA
Activity Title:	HA of San Benito - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

02/28/2014

Completed Activity Actual End Date:

Responsible Organization:

Housing Authority of San Benito

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$14,385.23
Total Budget	\$0.00	\$14,385.23
Total Obligated	\$0.00	\$14,385.23
Total Funds Drawdown	\$0.00	\$13,975.00
Program Funds Drawdown	\$0.00	\$13,511.00
Program Income Drawdown	\$0.00	\$464.00
Program Income Received	\$437.79	\$2,051.16
Total Funds Expended	\$0.00	\$14,385.23
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire three (3) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

One (1) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/1	
# of Parcels acquired voluntarily	0		1/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/1	
# of Singlefamily Units	0		1/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000123 B1
Activity Title:	City of Harlingen - Acquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Harlingen

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$160,680.00
Total Budget	\$0.00	\$160,680.00
Total Obligated	\$0.00	\$160,680.00
Total Funds Drawdown	\$3,144.56	\$131,846.56
Program Funds Drawdown	\$0.00	\$68,400.00
Program Income Drawdown	\$3,144.56	\$63,446.56
Program Income Received	\$0.00	\$67,840.13
Total Funds Expended	\$0.00	\$160,680.00
City of Harlingen	\$0.00	\$160,680.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire five (5) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Two (2) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

In a previous quarter, the City of Harlingen acquired 2 out of 2 foreclosed or abandoned homes or residential properties to benefit households between 51% and 120% AMI. 2 NSP eligible homebuyers were placed into end use during previous quarters and 1 NSP eligible homebuyer was placed into end use during the current quarter. The Performance Measures reflect the City of Harlingen placing more homebuyers between 51% and 120% AMI into end use than they were originally contracted for. Drawdown amount reflected above is reimbursement of activity delivery costs.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	1		3/2	
# of Parcels acquired voluntarily	1		3/2	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		3/2	
# of Singlefamily Units	1		3/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	1	1	0/0	3/2	3/2	100.00
# Owner Households	0	1	1	0/0	3/2	3/2	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000123 B1SA
Activity Title:	City of Harlingen - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Harlingen

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$196,110.00
Total Budget	\$0.00	\$196,110.00
Total Obligated	\$0.00	\$196,110.00
Total Funds Drawdown	\$4,718.61	\$100,856.84
Program Funds Drawdown	\$0.00	\$50,487.83
Program Income Drawdown	\$4,718.61	\$50,369.01
Program Income Received	\$965.52	\$3,641.68
Total Funds Expended	\$0.00	\$196,110.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire five (5) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Three (3) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/3
# of Parcels acquired voluntarily	0	2/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/3
# of Singlefamily Units	0	2/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/3	0/0	2/3	100.00
# Owner Households	0	0	0	2/3	0/0	2/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000123 B2
Activity Title:	City of Harlingen - Rehab

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
0002

Project Title:
Acquisition and Rehab

Projected Start Date:
09/01/2009

Projected End Date:
08/31/2013

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
City of Harlingen

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$29,983.41
Total Budget	\$0.00	\$29,983.41
Total Obligated	\$0.00	\$29,983.41
Total Funds Drawdown	\$0.00	\$29,983.41
Program Funds Drawdown	\$0.00	\$20,460.97
Program Income Drawdown	\$0.00	\$9,522.44
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$29,983.41
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct five (5) residential rehabilitations and/or reconstructions of housing units within the target areas utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, resulting in five (5) owner occupied homes.

Rehabilitated homes (the entire unit) must be brought up to, at a minimum, Housing Quality Standards as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).

Two (2) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/2

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/2	0/2	0
# Owner Households	0	0	0	0/0	0/2	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000123 B2SA
Activity Title:	City of Harlingen - Rehab Setaside

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
0002

Project Title:
Acquisition and Rehab

Projected Start Date:
09/01/2009

Projected End Date:
08/31/2013

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
City of Harlingen

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$58,044.94
Total Budget	\$0.00	\$58,044.94
Total Obligated	\$0.00	\$58,044.94
Total Funds Drawdown	\$4,171.41	\$19,973.10
Program Funds Drawdown	\$0.00	\$15,801.69
Program Income Drawdown	\$4,171.41	\$4,171.41
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$58,044.94
City of Harlingen	\$0.00	\$58,044.94
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct five (5) residential rehabilitations and/or reconstructions of housing units within the target areas utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, resulting in five (5) owner occupied homes.

Rehabilitated homes (the entire unit) must be brought up to, at a minimum, Housing Quality Standards as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).

Three (3) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

In previous quarters, the City of Harlingen completed 3 out of 3 residential rehabilitations and/or reconstructions of housing units to benefit households at or below 50% AMI. Refer to Grantee Activity Number 77090000123 B1SA for Performance Measure data. Drawdown amount reflected above is reimbursement of activity delivery costs.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/3
# of Singlefamily Units	0	0/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/3	0/0	0/3	0
# Owner Households	0	0	0	0/3	0/0	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000125 B1
Activity Title:	San Antonio Alt. Housing - Acquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

San Antonio Alternative Housing Corporation

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$865,312.86
Total Budget	\$0.00	\$865,312.86
Total Obligated	\$0.00	\$865,312.86
Total Funds Drawdown	\$0.00	\$865,312.86
Program Funds Drawdown	\$0.00	\$828,494.11
Program Income Drawdown	\$0.00	\$36,818.75
Program Income Received	\$0.00	\$357,394.88
Total Funds Expended	\$0.00	\$865,312.86
San Antonio Alternative Housing Corporation	\$0.00	\$865,312.86
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire eleven (11) homes or residential properties that are foreclosed or abandoned. Included in this acquisition are nine (9) single family residences and two (2) 4-plex properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Activities related to the 4-plex properties will benefit eight (8) households at or below fifty percent (50%) of the current AMI at the time of rental contract.

One (1) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Eight (8) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Qualifying neighborhoods identified in the application within the City of San Antonio.

Activity Progress Narrative:



On 4/29/2015, Program Income in the amount of \$15,722.22, originally received on 8/3/2012 was transferred from 77090000125 B1 to 77090000215 B1

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		5/8	
# of Parcels acquired voluntarily	0		5/8	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		5/8	
# of Singlefamily Units	0		5/8	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	5/8	5/8	100.00
# Owner Households	0	0	0	0/0	5/8	5/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 77090000125 B1SA
Activity Title: San Antonio Alt. Housing - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

San Antonio Alternative Housing Corporation

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$247,986.88
Total Budget	\$0.00	\$247,986.88
Total Obligated	\$0.00	\$247,986.88
Total Funds Drawdown	\$0.00	\$247,575.19
Program Funds Drawdown	\$0.00	\$247,575.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$4,961.75	\$177,224.13
Total Funds Expended	\$0.00	\$247,986.88
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire eleven (11) homes or residential properties that are foreclosed or abandoned. Included in this acquisition are nine (9) single family family residences and two (2) 4-plex properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

The two 4-plex activities will benefit eight (8) households at or below fifty percent (50%) of the current AMI at the time of rental contract.

One (1) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Eight (8) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Qualifying neighborhoods identified in the application within the City of San Antonio.



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		3/3	
# of Parcels acquired voluntarily	0		3/3	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		4/9	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		4/9	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4/9	0/0	4/9	100.00
# Owner Households	0	0	0	3/1	0/0	3/1	100.00
# Renter Households	0	0	0	1/8	0/0	1/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000125 B2SA
Activity Title:	San Antonio Alt. Housing - Rehab Setaside

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
0002

Project Title:
Acquisition and Rehab

Projected Start Date:
09/01/2009

Projected End Date:
08/31/2013

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
San Antonio Alternative Housing Corporation

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$522,017.72
Total Budget	\$0.00	\$522,017.72
Total Obligated	\$0.00	\$522,017.72
Total Funds Drawdown	\$0.00	\$521,924.73
Program Funds Drawdown	\$0.00	\$418,638.77
Program Income Drawdown	\$0.00	\$103,285.96
Program Income Received	\$6,912.58	\$22,083.03
Total Funds Expended	\$0.00	\$522,017.72
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct eleven (11) residential rehabilitations and/or reconstructions of housing units within the target area(s) utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, of this contract resulting in eleven (11) owner-occupied homes. Nine (9) of these rehabilitations and/or reconstructions shall be single family residences and two (2) shall be 4-plex properties.

Rehabilitated homes (the entire unit) must be brought up to, at a minimum, Housing Quality Standards as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).

Eight (8) of these activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of rental contract.

One (1) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Eight (8) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Qualifying neighborhoods identified in the application within the City of San Antonio.



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/3

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/9
# of Singlefamily Units	0	0/9

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/9	0/0	0/9	0
# Owner Households	0	0	0	0/1	0/0	0/1	0
# Renter Households	0	0	0	0/8	0/0	0/8	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000146 B1SA
Activity Title:	City of Austin - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Completed

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Austin

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$509,868.93
Total Budget	\$0.00	\$509,868.93
Total Obligated	\$0.00	\$509,868.93
Total Funds Drawdown	\$0.00	\$509,868.93
Program Funds Drawdown	\$0.00	\$491,309.87
Program Income Drawdown	\$0.00	\$18,559.06
Program Income Received	\$3,035.25	\$177,115.15
Total Funds Expended	\$0.00	\$509,868.93
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire four (4) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Two (2) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		3/2	
# of Parcels acquired voluntarily	0		3/2	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		3/2	
# of Singlefamily Units	0		3/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/2	0/0	3/2	100.00
# Owner Households	0	0	0	3/2	0/0	3/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000150 B1SA
Activity Title:	CDC Brownsville - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Community Development Corporation of Brownsville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,676,936.00
Total Budget	\$0.00	\$1,676,936.00
Total Obligated	\$0.00	\$1,676,936.00
Total Funds Drawdown	\$0.00	\$1,671,328.27
Program Funds Drawdown	\$0.00	\$1,580,105.14
Program Income Drawdown	\$0.00	\$91,223.13
Program Income Received	\$9,143.74	\$142,645.73
Total Funds Expended	\$0.00	\$1,676,936.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire twenty-one (21) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Twenty-one (21) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		21/21	
# of Parcels acquired voluntarily	0		21/21	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		21/21	
# of Singlefamily Units	0		21/21	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	21/21	0/0	21/21	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	21/21	0/0	21/21	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000155 B1SA
Activity Title:	City of Garland - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Garland

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$182,818.50
Total Budget	\$0.00	\$182,818.50
Total Obligated	\$0.00	\$182,818.50
Total Funds Drawdown	\$0.00	\$73,974.77
Program Funds Drawdown	\$0.00	\$67,761.33
Program Income Drawdown	\$0.00	\$6,213.44
Program Income Received	\$2,808.67	\$12,445.76
Total Funds Expended	\$0.00	\$182,818.50
City of Garland	\$0.00	\$182,818.50
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire nine (9) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Three (3) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

On 5/1/2015, Program Income in the amount of \$171.46, originally receipted on 5/22/2014 was transferred from 77090000105 D to 77090000155 B1SA



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	5/3
# of Parcels acquired voluntarily	0	5/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/3
# of Singlefamily Units	0	5/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/3	0/0	5/3	100.00
# Owner Households	0	0	0	5/3	0/0	5/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 77090000156 B1SA
Activity Title: Inclusive Communities Proj. - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Inclusive Communities Project

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$335,870.10
Total Budget	\$0.00	\$335,870.10
Total Obligated	\$0.00	\$335,870.10
Total Funds Drawdown	\$0.00	\$335,870.10
Program Funds Drawdown	\$0.00	\$335,870.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$1,912.46	\$51,701.52
Total Funds Expended	\$0.00	\$335,870.10
Match Contributed	\$0.00	\$0.00

Activity Description:

Developer shall acquire homes or residential properties that are foreclosed or abandoned at the locations listed in Schedule 1, annexed hereto. Developer shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

The activities shall benefit renter households at or below fifty percent (50%) of the current AMI at the time of initial rental contract.

Location Description:

Developer shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/0	
# of Parcels acquired voluntarily	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000163 B1SA
Activity Title:	City of Beaumont - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

02/28/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Beaumont

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$172,623.69
Total Budget	\$0.00	\$172,623.69
Total Obligated	\$0.00	\$172,623.69
Total Funds Drawdown	\$0.00	\$172,623.69
Program Funds Drawdown	\$0.00	\$172,158.55
Program Income Drawdown	\$0.00	\$465.14
Program Income Received	\$7,251.46	\$15,367.06
Total Funds Expended	\$0.00	\$172,623.69
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire nine (9) homes or residential properties that are foreclosed or abandoned. Included in this acquisition are eight (8) single family residences and one (1) duplex property. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

One (1) duplex activity will benefit two (2) households at or below fifty percent (50%) of the current AMI at the time of rental contract.

Four (4) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of rental contract.

Three (3) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		3/8	
# of Parcels acquired voluntarily	0		3/8	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		3/9	
# of Singlefamily Units	0		3/9	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/9	0/0	3/9	100.00
# Owner Households	0	0	0	3/3	0/0	3/3	100.00
# Renter Households	0	0	0	0/6	0/0	0/6	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000169 B1SA
Activity Title:	Hidalgo Co. HA - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Housing Authority of the County of Hidalgo

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$520,105.81
Total Budget	\$0.00	\$520,105.81
Total Obligated	\$0.00	\$520,105.81
Total Funds Drawdown	\$0.00	\$520,105.81
Program Funds Drawdown	\$0.00	\$493,590.75
Program Income Drawdown	\$0.00	\$26,515.06
Program Income Received	\$7,571.06	\$31,678.92
Total Funds Expended	\$0.00	\$520,105.81
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire sixteen (16) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Ten (10) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		15/10	
# of Parcels acquired voluntarily	0		15/10	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		15/10	
# of Singlefamily Units	0		15/10	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	15/10	0/0	15/10	100.00
# Owner Households	0	0	0	15/10	0/0	15/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 77090000215 B1SA
Activity Title: Covenant Community - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/03/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/02/2013

Completed Activity Actual End Date:

Responsible Organization:

Covenant Community Capital Corporation

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$5,093,180.49
Total Budget	\$0.00	\$5,093,180.49
Total Obligated	\$0.00	\$5,093,180.49
Total Funds Drawdown	\$0.00	\$4,939,620.61
Program Funds Drawdown	\$0.00	\$4,939,620.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$46,904.64	\$408,245.04
Total Funds Expended	\$0.00	\$5,093,180.49
Covenant Community Capital Corporation	\$0.00	\$5,093,180.49
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire a multi-family property that is foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

The activity shall benefit one hundred twenty-eight (128) households that are at or below fifty percent (50%) of the current AMI at the time of occupancy.

Location Description:

6304 Decker Drive, Baytown, TX 77520.

Activity Progress Narrative:

On 4/29/2015, Program Income in the amount of \$15,722.22, originally receipted on 8/3/2012 was transferred from 77090000125 B1 to 77090000215 B1SA



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of Parcels acquired voluntarily	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/128
# of Multifamily Units	0	0/128

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/128	0/0	0/128	0
# Renter Households	0	0	0	0/128	0/0	0/128	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 77090000216 B1SA
Activity Title: Tarrant Co. Housing Part. - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/03/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

06/02/2013

Completed Activity Actual End Date:

Responsible Organization:

Tarrant County Housing Partnership

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,400,884.03
Total Budget	\$0.00	\$1,400,884.03
Total Obligated	\$0.00	\$1,400,884.03
Total Funds Drawdown	\$0.00	\$1,400,884.03
Program Funds Drawdown	\$0.00	\$1,400,884.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$17,407.56	\$209,180.85
Total Funds Expended	\$0.00	\$1,400,884.03
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire a multi-family property that is foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

The activities shall benefit thirty-two (32) households that are at or below fifty percent (50%) of the current AMI at the time of occupancy.

Location Description:

Greystoke Drive, Arlington, Texas 76011

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/1	
# of Parcels acquired voluntarily	0		1/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		25/32	
# of Multifamily Units	0		25/32	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	25/32	0/0	25/32	100.00
# Renter Households	0	0	0	25/32	0/0	25/32	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000218 B1SA
Activity Title:	Ft. Worth Affordability - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/03/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/02/2013

Completed Activity Actual End Date:

Responsible Organization:

Fort Worth Affordability, Inc.

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,564,412.46
Total Budget	\$0.00	\$2,564,412.46
Total Obligated	\$0.00	\$2,564,412.46
Total Funds Drawdown	\$0.00	\$2,564,412.46
Program Funds Drawdown	\$0.00	\$2,564,411.46
Program Income Drawdown	\$0.00	\$1.00
Program Income Received	\$39,582.54	\$382,631.22
Total Funds Expended	\$0.00	\$2,564,412.46
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire a multi-family property that is foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

The activities shall benefit one hundred thirty-eight (138) households that are at or below fifty percent (50%) of the current AMI at the time of occupancy.

Location Description:

6300 Vega Drive, Fort Worth, Texas 76113

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Parcels acquired voluntarily	0		0/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/138	
# of Multifamily Units	0		0/138	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/138	0/0	0/138	0
# Renter Households	0	0	0	0/138	0/0	0/138	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000252 B1SA
Activity Title:	Housing & Community Svcs. - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/03/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/02/2013

Completed Activity Actual End Date:

Responsible Organization:

Housing and Community Services, Inc.2

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,015,801.00
Total Budget	\$0.00	\$1,015,801.00
Total Obligated	\$0.00	\$1,015,801.00
Total Funds Drawdown	\$0.00	\$1,015,801.00
Program Funds Drawdown	\$0.00	\$1,015,801.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$23,437.50	\$164,062.50
Total Funds Expended	\$0.00	\$1,015,801.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire a multi-family property that is foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

The activities shall benefit one hundred sixty-seven (67) households that are at or below fifty percent (50%) of the current AMI at the time of occupancy.

Location Description:

8219 Perrin Beitel Road, San Antonio, TX 78218

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	67/67
# of Multifamily Units	0	67/67
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	67/67	0/0	67/67	100.00
# Renter Households	0	0	0	67/67	0/0	67/67	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000265 B1SA
Activity Title:	Ft. Worth Affordability - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/03/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

04/02/2013

Completed Activity Actual End Date:

Responsible Organization:

Fort Worth Affordability, Inc.

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$5,205,000.00
Total Budget	\$0.00	\$5,205,000.00
Total Obligated	\$0.00	\$5,205,000.00
Total Funds Drawdown	\$0.00	\$5,205,000.00
Program Funds Drawdown	\$0.00	\$5,205,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$54,490.41	\$454,994.92
Total Funds Expended	\$0.00	\$5,205,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire a multi-family property that is foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

The activities shall benefit one hundred seventy-two (172) households that are at or below fifty percent (50%) of the current AMI at the time of occupancy.

Location Description:

2450 East Berry South, Fort Worth, Texas 76119

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Parcels acquired voluntarily	0		0/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/172	
# of Multifamily Units	0		0/172	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/172	0/0	0/172	0
# Renter Households	0	0	0	0/172	0/0	0/172	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 77090000602 B1SA
Activity Title: Pepper Tree Manor 250 GP - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

11/30/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

05/23/2014

Completed Activity Actual End Date:

Responsible Organization:

Pepper Tree Manor 250 GP, LLC

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,852,000.00
Total Budget	\$0.00	\$3,852,000.00
Total Obligated	\$0.00	\$3,852,000.00
Total Funds Drawdown	\$0.00	\$3,852,000.00
Program Funds Drawdown	\$0.00	\$3,852,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$21,400.00	\$160,500.00
Total Funds Expended	\$0.00	\$3,852,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire a multi-family property that is foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

The activities shall benefit one hundred twenty five (125) households that are at or below fifty percent (50%) of the current AMI at the time of occupancy.

Location Description:

5900 Antoine, Houston, TX 77091

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of Parcels acquired voluntarily	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/125
# of Multifamily Units	0	0/125

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/125	0/0	0/125	0
# Renter Households	0	0	0	0/125	0/0	0/125	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77099999120 B1SA
Activity Title:	City of Bryan - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Completed

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Bryan

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$99,221.60
Total Budget	\$0.00	\$99,221.60
Total Obligated	\$0.00	\$99,221.60
Total Funds Drawdown	\$0.00	\$99,221.60
Program Funds Drawdown	\$0.00	\$92,056.46
Program Income Drawdown	\$0.00	\$7,165.14
Program Income Received	\$957.25	\$8,428.80
Total Funds Expended	\$0.00	\$99,221.60
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire one (1) home or residential property that is foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

One (1) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77099999121 B1SA
Activity Title:	City of Seguin - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Seguin1

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$30,918.85
Total Budget	\$0.00	\$30,918.85
Total Obligated	\$0.00	\$30,918.85
Total Funds Drawdown	\$0.00	\$30,888.00
Program Funds Drawdown	\$0.00	\$28,646.55
Program Income Drawdown	\$0.00	\$2,241.45
Program Income Received	\$2,646.30	\$8,933.38
Total Funds Expended	\$0.00	\$30,918.85
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire four (4) households or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (73 FR 58330).

Two (2) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		4/2	
# of Parcels acquired voluntarily	0		4/2	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		4/2	
# of Singlefamily Units	0		4/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4/2	0/0	4/2	100.00
# Owner Households	0	0	0	4/2	0/0	4/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77099999141 B1SA
Activity Title:	City of San Marcos - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Completed

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of San Marcos

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$232,135.15
Total Budget	\$0.00	\$232,135.15
Total Obligated	\$0.00	\$232,135.15
Total Funds Drawdown	\$0.00	\$232,135.15
Program Funds Drawdown	\$0.00	\$124,470.76
Program Income Drawdown	\$0.00	\$107,664.39
Program Income Received	\$1,444.20	\$15,820.38
Total Funds Expended	\$0.00	\$232,135.15
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire two (2) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (73 FR 58330).

Two (2) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	2/2

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/2	0/0	2/2	100.00
# Owner Households	0	0	0	2/2	0/0	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77099999170 B1
Activity Title:	Midland Co. HA - Acquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Midland County Housing Authority

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$33,196.35
Total Budget	\$0.00	\$33,196.35
Total Obligated	\$0.00	\$33,196.35
Total Funds Drawdown	\$11,113.01	\$31,709.83
Program Funds Drawdown	\$0.00	\$5,319.29
Program Income Drawdown	\$11,113.01	\$26,390.54
Program Income Received	\$0.00	\$89,694.27
Total Funds Expended	\$0.00	\$33,196.35
Midland County Housing Authority	\$0.00	\$33,196.35
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire eight (8) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

One (1) of the activities shall benefit households that are at fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Midland County Housing Authority is proposing to amend their contract to benefit additional households between 51% and 120% AMI. This proposed contract amendment is pending final determination of homebuyers. 2 NSP eligible homebuyers were placed into end use during previous quarters. Drawdown amount reflected above is reimbursement of activity delivery costs. Drawdown amount reflected above is reimbursement of activity delivery costs.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	2/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	2/1
# of Singlefamily Units	0	2/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	2/1	2/1	100.00
# Owner Households	0	0	0	0/0	2/1	2/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77099999170 B1SA
Activity Title:	Midland Co. HA - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Midland County Housing Authority

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$379,727.96
Total Budget	\$0.00	\$379,727.96
Total Obligated	\$0.00	\$379,727.96
Total Funds Drawdown	\$135.00	\$371,777.51
Program Funds Drawdown	\$0.00	\$355,194.74
Program Income Drawdown	\$135.00	\$16,582.77
Program Income Received	\$683.88	\$67,835.72
Total Funds Expended	\$0.00	\$379,727.96
Midland County Housing Authority	\$0.00	\$379,727.96
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire eight (8) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Seven (7) of the activities shall benefit households that are at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

In previous quarters, Midland County Housing Authority acquired 7 out of 7 foreclosed or abandoned homes or residential properties to benefit households at or below 50% AMI. 1 NSP eligible homebuyer was placed into end use during a previous quarter. Identification of remaining NSP eligible homebuyers is underway. Drawdown amount reflected above is reimbursement of activity delivery costs.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	6/7

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	6/7
# of Singlefamily Units	0	6/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/7	0/0	1/7	100.00
# Owner Households	0	0	0	1/7	0/0	1/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77099999170 B2
Activity Title:	Midland Co. HA - Rehab

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
0002

Project Title:
Acquisition and Rehab

Projected Start Date:
09/01/2009

Projected End Date:
08/31/2013

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
Midland County Housing Authority

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,443.66
Total Budget	\$0.00	\$2,443.66
Total Obligated	\$0.00	\$2,443.66
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,443.66
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct eight (8) residential rehabilitations and/or reconstructions of housing units within the target area(s) utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, of this contract resulting in eight (8) owner-occupied homes.

Rehabilitated homes (the entire unit) must be brought up to, at a minimum, Housing Quality Standards as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).

One (1) of the activities shall benefit households that are at fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 0003 / Land Bank

Grantee Activity Number: 77090000101 C

Activity Title: TSAHC - Landbank

Activity Category:

Land Banking - Acquisition (NSP Only)

Project Number:

0003

Projected Start Date:

09/01/2009

Benefit Type:

Area Benefit (Census)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Land Bank

Projected End Date:

08/31/2019

Completed Activity Actual End Date:

Responsible Organization:

Texas State Affordable Housing Corporation



Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,696,898.92
Total Budget	\$0.00	\$4,696,898.92
Total Obligated	\$0.00	\$4,696,898.92
Total Funds Drawdown	\$0.00	\$4,611,201.46
Program Funds Drawdown	\$0.00	\$4,445,369.59
Program Income Drawdown	\$0.00	\$165,831.87
Program Income Received	\$52,068.45	\$176,505.47
Total Funds Expended	\$0.00	\$4,696,815.29
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire, hold, maintain as necessary and dispose of no less than one-hundred and twenty (120) foreclosed homes or residential properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Contractor shall land bank properties to provide an area-wide benefit in target area(s) that are 120% AMI or less at the time of acquisition.

Properties must be transferred to a final eligible use within 10 years of the effective date as specified in Section 2 of this Contract.

Prior to occupation, all new housing units constructed on Land Bank properties must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. New construction single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

Prior to occupation, all rehabilitated homes (the entire unit) on Land Bank properties must be brought up to, at a minimum, Housing Quality Standards as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).

Prior to occupation, all reconstructed homes on Land Bank properties must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. Reconstructed single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

At least One-hundred and twenty (120) or no less than one hundred percent (100%) of the total units purchased for NSP, final eligible use activities shall benefit households at or below one-hundred and twenty percent (120%) of the current AMI.

Location Description:

Contractor shall carry out the following activities in eligible census tracts that are below 120% of the Area Median Income.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	281/281

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	31162	20926	108030	48.22

LMI%:	48.22
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000150 C
Activity Title:	CDC Brownsville - Landbank

Activity Category:

Land Banking - Acquisition (NSP Only)

Project Number:

0003

Projected Start Date:

09/01/2009

Benefit Type:

Area Benefit (Census)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Land Bank

Projected End Date:

08/31/2019

Completed Activity Actual End Date:

Responsible Organization:

Community Development Corporation of Brownsville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$514,575.00
Total Budget	\$0.00	\$514,575.00
Total Obligated	\$0.00	\$514,575.00
Total Funds Drawdown	\$0.00	\$512,458.77
Program Funds Drawdown	\$0.00	\$511,917.28
Program Income Drawdown	\$0.00	\$541.49
Program Income Received	\$170.93	\$595.32
Total Funds Expended	\$0.00	\$514,575.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire, hold and dispose of thirty nine (39) foreclosed homes or residential properties. In a later reporting period, this number was changed to thirty-nine (39) foreclosed homes or residential properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Contractor shall land bank properties to provide an area-wide benefit in the identified target areas.

Properties must be transferred to a final eligible use within ten (10) years of the effective date as specified in Section 2 of this Contract.

Prior to occupation, all new housing units constructed on Land Bank properties must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. New construction single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

Prior to occupation, all rehabilitated homes (the entire unit) on Land Bank properties must be brought up to, at a minimum, Housing Quality Standards as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).



Prior to occupation, all reconstructed homes on Land Bank properties must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. Reconstructed single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	39/39

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	39/39

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
	79	118	374	52.67

LMI%:	52.67
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000154 C
Activity Title:	City of Port Arthur - Landbank

Activity Category:

Land Banking - Acquisition (NSP Only)

Project Number:

0003

Projected Start Date:

09/01/2009

Benefit Type:

Area Benefit (Census)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Land Bank

Projected End Date:

08/31/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Port Arthur

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$265,963.24
Total Budget	\$0.00	\$265,963.24
Total Obligated	\$0.00	\$265,963.24
Total Funds Drawdown	\$658.00	\$47,151.31
Program Funds Drawdown	\$0.00	\$27,699.31
Program Income Drawdown	\$658.00	\$19,452.00
Program Income Received	\$0.00	\$6,982.95
Total Funds Expended	\$0.00	\$265,963.24
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire, hold, maintain as necessary and dispose of one hundred sixteen (116) foreclosed homes or residential properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Contractor shall land bank properties to provide an area-wide benefit in the identified target area(s).

Properties must be transferred to a final eligible use within 10 years of the effective date as specified in Section 2 of this Contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	27/116

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	27/116

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	0	0	11435	0.00

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 77090000204 C

Activity Title: Affordable Homes of S. TX - Landbank

Activity Category:

Land Banking - Acquisition (NSP Only)

Project Number:

0003

Projected Start Date:

07/01/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

NSP Only - LMMI

Activity Status:

Completed

Project Title:

Land Bank

Projected End Date:

08/31/2019

Completed Activity Actual End Date:

Responsible Organization:

Affordable Homes of South Texas, Inc.

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,607,189.30
Total Budget	\$0.00	\$1,607,189.30
Total Obligated	\$0.00	\$1,607,189.30
Total Funds Drawdown	\$0.00	\$1,555,372.91
Program Funds Drawdown	\$0.00	\$1,555,372.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$6,491.48	\$33,851.48
Total Funds Expended	\$0.00	\$1,607,189.30
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire, hold and dispose of one-hundred forty (140) foreclosed homes or residential properties.

Contractor shall carry out the acquisition of real property in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.), and HUD implementing regulations (42 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01), and any errata notices or policy guidance.

Contractor shall land bank properties to provide an area-wide benefit in the identified target area(s). Properties must be transferred to a final eligible use within 10 years of the effective date as specified in Section 2 of this Contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	140/140

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey Method			
	Low	Mod	Total	Low/Mod
# of Persons	0	0	20972	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 0004 / Demolition

Grantee Activity Number: 77090000105 D
Activity Title: Brownsville HA - Demolition

Activity Category:
Clearance and Demolition

Project Number:
0004

Projected Start Date:
09/01/2009

Benefit Type:
Area Benefit (Census)

National Objective:
NSP Only - LMMI

Activity Status:
Under Way

Project Title:
Demolition

Projected End Date:
08/31/2013

Completed Activity Actual End Date:

Responsible Organization:
Brownsville Housing Authority

Overall

Apr 1 thru Jun 30, 2015

To Date



Total Projected Budget from All Sources	N/A	\$1,137,082.95
Total Budget	\$0.00	\$1,137,082.95
Total Obligated	\$0.00	\$1,137,082.95
Total Funds Drawdown	\$0.00	\$1,137,082.95
Program Funds Drawdown	\$0.00	\$1,125,243.92
Program Income Drawdown	\$0.00	\$11,839.03
Program Income Received	\$0.00	\$16,324.05
Total Funds Expended	\$0.00	\$1,137,082.95
Brownsville Housing Authority	\$0.00	\$1,137,082.95
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct the demolition of a one hundred sixty-two (162) unit blighted multi-family property to result in an area-wide benefit in the identified target areas. Properties must meet NSP and local definitions of blight, and present a danger to public health, safety and welfare.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

On 5/1/2015, Program Income in the amount of \$171.46, originally receipted on 5/22/2014 was transferred from 77090000105 D to 77090000155 B1SA

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	1934	627	3121	82.06

LMI%:	82.06
-------	-------

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 0005 / Redevelopment

Grantee Activity Number: 77090000105 E1SA

Activity Title: Brownsville HA - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Brownsville Housing Authority

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$87,705.48

Total Budget

\$0.00

\$87,705.48

Total Obligated

\$0.00

\$87,705.48

Total Funds Drawdown

\$0.00

\$87,400.00

Program Funds Drawdown

\$0.00

\$75,780.00

Program Income Drawdown

\$0.00

\$11,620.00

Program Income Received

\$8,642.59

\$28,485.03

Total Funds Expended

\$0.00

\$87,705.48

Brownsville Housing Authority

\$0.00

\$87,705.48

Match Contributed

\$0.00

\$0.00

Activity Description:

Contractor shall acquire thirteen (13) foreclosed properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42) , as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).



Thirteen (13) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

On 4/29/2015, Program Income in the amount of \$215.57, originally received on 10/15/2014 was transferred from 77090000105 E1SA to 77090000110 E1SA

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	14/13
# of Parcels acquired voluntarily	0	14/13

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	14/13
# of Singlefamily Units	0	14/13

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	14/13	0/0	14/13	100.00
# Owner Households	0	0	0	14/13	0/0	14/13	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000105 E2SA
Activity Title:	Brownsville HA - Redev Setaside

Activity Category:
Construction of new housing

Activity Status:
Under Way

Project Number:
0005

Project Title:
Redevelopment

Projected Start Date:
09/01/2009

Projected End Date:
08/31/2013

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Brownsville Housing Authority

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,320,334.05
Total Budget	\$0.00	\$1,320,334.05
Total Obligated	\$0.00	\$1,320,334.05
Total Funds Drawdown	\$1,183.11	\$1,213,492.91
Program Funds Drawdown	\$0.00	\$1,096,704.18
Program Income Drawdown	\$1,183.11	\$116,788.73
Program Income Received	\$0.00	\$5,513.26
Total Funds Expended	\$0.00	\$1,220,502.18
Brownsville Housing Authority	\$0.00	\$1,220,502.18
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct the construction of thirteen (13) new housing units within the target areas utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, resulting in thirteen (13) owner-occupied units.

All new housing units must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. New construction single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

Thirteen (13) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

In a previous quarter, Brownsville Housing Authority completed the construction of 13 out of 13 new housing units to benefit households at or below 50% AMI. Refer to Grantee Activity Number 77090000105 E1SA for Performance



Measure data. Drawdown amount reflected above is reimbursement of activity delivery costs.

On 4/29/2015, Program Income in the amount of \$215.57, originally received on 9/29/2014, was transferred from 77090000105 E2SA to 77090000110 E1SA

On 4/29/2015, Program Income in the amount of \$133.30, originally received on 11/6/2014 was transferred from 77090000105 E2SA to 77090000108 E2SA

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/13
# of Singlefamily Units	0	0/13

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/13	0/0	0/13	0
# Owner Households	0	0	0	0/13	0/0	0/13	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000108 E2SA
Activity Title:	Affordable Homes S. TX - Redev Setaside

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Affordable Homes of South Texas, Inc.

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$480,866.96
Total Budget	\$0.00	\$480,866.96
Total Obligated	\$0.00	\$480,866.96
Total Funds Drawdown	\$0.00	\$189,466.97
Program Funds Drawdown	\$0.00	\$131,736.08
Program Income Drawdown	\$0.00	\$57,730.89
Program Income Received	\$1,507.90	\$5,300.87
Total Funds Expended	\$0.00	\$480,866.96
Affordable Homes of South Texas, Inc.	\$0.00	\$480,866.96
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct the construction of eight (8) new housing units within the target areas utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, resulting in eight (8) owner-occupied units.

All new housing units must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by REScheck certification. New construction single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

Eight (8) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

On 4/29/2015, Program Income in the amount of \$133.30, originally received on 11/6/2014 was transferred from 77090000105 E2SA to 77090000108 E2SA



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Sites re-used	0	2/8

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/8
# of Singlefamily Units	0	5/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/8	0/0	5/8	100.00
# Owner Households	0	0	0	5/8	0/0	5/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000110 E1SA
Activity Title:	City of Galveston - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

03/01/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Galveston1

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$1,480.13	\$5,342.15
Total Funds Expended	\$0.00	\$0.00
City of Galveston1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Moving all setaside homebuyers to mod income homebuyers.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

On 4/29/2015, Program Income in the amount of \$215.57, originally received on 9/29/2014, was transferred from 77090000105 E2SA to 77090000110 E1SA
 On 4/29/2015, Program Income in the amount of \$215.57, originally received on 10/15/2014 was transferred from 77090000105 E1SA to 77090000110 E1SA

Accomplishments Performance Measures

# of Properties	This Report Period	Cumulative Actual Total / Expected
	Total	Total
	0	0/0



# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/0
Total acquisition compensation to	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 77090000125 E1SA
Activity Title: San Antonio Alt. Housing - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

10/16/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

San Antonio Alternative Housing Corporation

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$174,975.90
Total Budget	\$0.00	\$174,975.90
Total Obligated	\$0.00	\$174,975.90
Total Funds Drawdown	\$0.00	\$174,975.90
Program Funds Drawdown	\$0.00	\$17,917.33
Program Income Drawdown	\$0.00	\$157,058.57
Program Income Received	\$11,855.16	\$40,164.05
Total Funds Expended	\$0.00	\$174,975.90
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire seventeen (17) vacant properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Seventeen (17) of the activities shall benefit households at or below fifty percent (50%) of the current AMI, thirteen (13) at the time of homebuyer contract and four (4) at the time of rental.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	13/17
# of Parcels acquired voluntarily	0	13/17

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	13/17
# of Singlefamily Units	0	13/17

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	13/17	0/0	13/17	100.00
# Owner Households	0	0	0	13/13	0/0	13/13	100.00
# Renter Households	0	0	0	0/4	0/0	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000146 E1SA
Activity Title:	City of Austin - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Completed

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Austin

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$55,000.00
Total Budget	\$0.00	\$55,000.00
Total Obligated	\$0.00	\$55,000.00
Total Funds Drawdown	\$0.00	\$55,000.00
Program Funds Drawdown	\$0.00	\$55,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$7,482.33	\$23,477.55
Total Funds Expended	\$0.00	\$55,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire twelve (12) vacant properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Six (6) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		7/6	
# of Parcels acquired voluntarily	0		4/6	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		7/6	
# of Singlefamily Units	0		7/6	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/6	0/0	7/6	100.00
# Owner Households	0	0	0	7/6	0/0	7/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 77090000153 E2
Activity Title: Builders of Hope - Redev

Activity Category:
 Construction of new housing
Project Number:
 0005
Projected Start Date:
 09/01/2009
Benefit Type:
 Direct Benefit (Households)
National Objective:
 NSP Only - LMMI

Activity Status:
 Under Way
Project Title:
 Redevelopment
Projected End Date:
 08/31/2013
Completed Activity Actual End Date:

Responsible Organization:
 Builders of Hope CDC

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,182,679.82
Total Budget	\$0.00	\$1,182,679.82
Total Obligated	\$0.00	\$1,182,679.82
Total Funds Drawdown	\$0.00	\$1,182,561.95
Program Funds Drawdown	\$0.00	\$1,017,852.95
Program Income Drawdown	\$0.00	\$164,709.00
Program Income Received	\$0.00	\$985,176.75
Total Funds Expended	\$0.00	\$1,182,679.82
Builders of Hope CDC	\$0.00	\$1,182,679.82
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct the construction of seventeen (17) new housing units within the target area(s) utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, of this contract resulting in seventeen (17) new owner-occupied homes.

All new housing units must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. New construction single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

Thirteen (13) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

On 4/16/2015, Program Income in the amount of \$12,450.35, originally received on 6/27/2013, was transferred from 77090000153 E2 to 77090000106 B1.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/13
# of Singlefamily Units	0	4/13

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	4/13	4/13	100.00
# Owner Households	0	0	0	0/0	4/13	4/13	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000154 E1SA
Activity Title:	City of Port Arthur - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Port Arthur

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$12,112.30
Total Budget	\$0.00	\$12,112.30
Total Obligated	\$0.00	\$12,112.30
Total Funds Drawdown	\$0.00	\$12,111.50
Program Funds Drawdown	\$0.00	\$12,111.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$139,722.75	\$146,274.90
Total Funds Expended	\$0.00	\$12,112.30
City of Port Arthur	\$0.00	\$12,112.30
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire eight (8) foreclosed and/or abandoned, demolished or vacant properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Eight (8) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

In previous quarters, the City of Port Arthur acquired 8 out of 8 foreclosed and/or abandoned, demolished or vacant properties to benefit households at or below 50% AMI. 5 NSP eligible homebuyers were placed into end use during previous quarters and 2 NSP eligible homebuyers were placed into end use during the current quarter. Identification of remaining NSP eligible homebuyers is underway.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	2		7/8	
# of Parcels acquired voluntarily	2		7/8	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	2		7/8	
# of Singlefamily Units	2		7/8	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	2	2	5/8	2/0	7/8	100.00
# Owner Households	0	2	2	5/8	2/0	7/8	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000154 E2SA
Activity Title:	City of Port Arthur - Redev Setaside

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Port Arthur

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$926,997.96
Total Budget	\$0.00	\$926,997.96
Total Obligated	\$0.00	\$926,997.96
Total Funds Drawdown	\$229,972.75	\$758,523.75
Program Funds Drawdown	\$0.00	\$280,226.91
Program Income Drawdown	\$229,972.75	\$478,296.84
Program Income Received	\$0.00	\$2,135.34
Total Funds Expended	\$0.00	\$926,997.96
City of Port Arthur	\$0.00	\$926,997.96
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct eight (8) residential reconstructions of housing units within the target area(s) utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, of this contract resulting in eight (8) owner-occupied homes.

Reconstructed homes must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. Reconstructed single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

Eight (8) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

In previous quarters, the City of Port Arthur completed 8 out of 8 residential reconstructions of housing units to benefit households at or below 50% AMI. Refer to Grantee Activity Number 77090000154 E1SA for Performance



Measure data. Drawdown amount reflected above is reimbursement of construction and activity delivery costs.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/8
# of Singlefamily Units	0	0/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/8	0/0	0/8	0
# Owner Households	0	0	0	0/8	0/0	0/8	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000164 E2SA
Activity Title:	Frazier Revitalization - Redev Setaside

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

09/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Frazier Revitalization, Inc.

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$401,505.00
Total Budget	\$0.00	\$401,505.00
Total Obligated	\$0.00	\$401,505.00
Total Funds Drawdown	\$0.00	\$367,837.55
Program Funds Drawdown	\$0.00	\$327,348.76
Program Income Drawdown	\$0.00	\$40,488.79
Program Income Received	\$1,432.59	\$5,978.14
Total Funds Expended	\$0.00	\$401,505.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct the construction of three (3) new housing units within the target area(s) utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, of this contract resulting in three (3) owner-occupied homes.

All new housing units must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. New construction single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

Three (3) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/3
# of Singlefamily Units	0	2/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/3	0/0	2/3	100.00
# Owner Households	0	0	0	2/3	0/0	2/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 77090000600 E2SA
Activity Title: GNDC - Redev Setaside

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

12/11/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

07/01/2014

Completed Activity Actual End Date:

Responsible Organization:

Guadalupe Neighborhood Development Corporation

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$323,000.00
Total Budget	\$0.00	\$323,000.00
Total Obligated	\$0.00	\$323,000.00
Total Funds Drawdown	\$0.00	\$323,000.00
Program Funds Drawdown	\$0.00	\$108,208.30
Program Income Drawdown	\$0.00	\$214,791.70
Program Income Received	\$1,350.00	\$4,950.00
Total Funds Expended	\$0.00	\$323,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct the construction of one (1) multi-family property resulting in eight (8) renter occupied units. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

The activities shall benefit eight (8) households that are at or below fifty percent (50%) of the current AMI at the time of occupancy.

Location Description:

2711 Goodwin Avenue, Austin, TX 78702

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/8
# of Multifamily Units	0	8/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/8	0/0	8/8	100.00
# Renter Households	0	0	0	8/8	0/0	8/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77099999121 E1SA
Activity Title:	City of Seguin - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

09/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Seguin2

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$58,353.70
Total Budget	\$0.00	\$58,353.70
Total Obligated	\$0.00	\$58,353.70
Total Funds Drawdown	\$0.00	\$58,194.70
Program Funds Drawdown	\$0.00	\$58,194.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$512.31	\$1,521.99
Total Funds Expended	\$0.00	\$58,353.70
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire three (3) foreclosed and/or abandoned, demolished or vacant properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42) , as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (73 FR 58330).

Four (4) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		4/3	
# of Parcels acquired voluntarily	0		4/3	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		4/4	
# of Singlefamily Units	0		4/4	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/4	3/0	4/4	100.00
# Owner Households	0	0	0	1/4	3/0	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77099999124 E1SA
Activity Title:	City of Waelder - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

03/01/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Waelder

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$59,256.57
Total Budget	\$0.00	\$59,256.57
Total Obligated	\$0.00	\$59,256.57
Total Funds Drawdown	\$0.00	\$59,256.57
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$59,256.57
Program Income Received	\$453.68	\$23,635.90
Total Funds Expended	\$0.00	\$59,256.57
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire three (3) foreclosed and/or abandoned, demolished or vacant properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42) , as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Three (3) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/3

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	1/3
# of Singlefamily Units	0	1/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/3	0/0	1/3	100.00
# Owner Households	0	0	0	1/3	0/0	1/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77099999126 E1SA
Activity Title:	City of Huntsville - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Huntsville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$35,000.65
Total Budget	\$0.00	\$35,000.65
Total Obligated	\$0.00	\$35,000.65
Total Funds Drawdown	\$0.00	\$35,000.00
Program Funds Drawdown	\$0.00	\$7,000.00
Program Income Drawdown	\$0.00	\$28,000.00
Program Income Received	\$3,350.37	\$13,756.36
Total Funds Expended	\$0.00	\$35,000.65
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire ten (10) foreclosed and/or abandoned, demolished or vacant properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42) as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (73 FR 58330).

Five (5) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		5/5	
# of Parcels acquired voluntarily	0		5/5	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		5/5	
# of Singlefamily Units	0		5/5	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/5	0/0	5/5	100.00
# Owner Households	0	0	0	5/5	0/0	5/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77099999128 E1SA
Activity Title:	City of San Angelo - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of San Angelo

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,726.00
Total Budget	\$0.00	\$1,726.00
Total Obligated	\$0.00	\$1,726.00
Total Funds Drawdown	\$0.00	\$1,500.00
Program Funds Drawdown	\$0.00	\$750.00
Program Income Drawdown	\$0.00	\$750.00
Program Income Received	\$1,756.65	\$5,744.51
Total Funds Expended	\$0.00	\$1,726.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire three (3) foreclosed and/or abandoned, demolished or vacant properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Two (2) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/2
# of Parcels acquired voluntarily	0	2/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/2	0/0	2/2	100.00
# Owner Households	0	0	0	2/2	0/0	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 0006 / Program Income

Grantee Activity Number:	77090003107 PI-SA
Activity Title:	City of Laredo - Program Income

Activity Category:

Disposition

Project Number:

0006

Projected Start Date:

10/31/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Program Income

Projected End Date:

08/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Laredo



Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$22,822.31
Total Budget	\$22,822.31	\$22,822.31
Total Obligated	\$22,822.31	\$22,822.31
Total Funds Drawdown	\$17,010.69	\$17,010.69
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$17,010.69	\$17,010.69
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Laredo	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

NSP1 Program Income funds are available to address the costs and expenses to facilitate the final homebuyer loan at closing as originally contemplated under the NSP1 Contract.

Location Description:

n/a

Activity Progress Narrative:

The City of Laredo will incur costs and expenses in order to facilitate the final homebuyer loan at closing as originally contemplated under the NSP1 Contract. NSP1 Program Income funds will be used to cover these expenses and will be made available upon receipt of Project Commitment Contracts. Drawdown amount reflected above is reimbursement of costs incurred at homebuyer loan closing and activity delivery costs.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	77090003110 PI-SA
Activity Title:	City of Galveston - Program Income

Activity Category:

Disposition

Project Number:

0006

Projected Start Date:

11/05/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Program Income

Projected End Date:

08/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Galveston2

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$37,257.44
Total Budget	\$37,257.44	\$37,257.44
Total Obligated	\$37,257.44	\$37,257.44
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

NSP1 Program Income funds are available to address the costs and expenses to facilitate the final homebuyer loan at closing as originally contemplated under the NSP1 Contract.

Location Description:

n/a

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090003125 PI-SA
Activity Title:	San Antonio Alt. Housing - Program Income

Activity Category:

Disposition

Project Number:

0006

Projected Start Date:

11/06/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Program Income

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

San Antonio Alternative Housing Corporation

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$93,279.85
Total Budget	\$0.00	\$93,279.85
Total Obligated	\$0.00	\$93,279.85
Total Funds Drawdown	\$63,804.67	\$63,804.67
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$63,804.67	\$63,804.67
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
San Antonio Alternative Housing Corporation	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

NSP1 Program Income funds are available to address the costs and expenses to facilitate the final homebuyer loan at closing as originally contemplated under the NSP1 Contract.

Location Description:

n/a

Activity Progress Narrative:

NSP1 Program Income funds are available to address the costs and expenses to facilitate the final homebuyer loan at closing as originally contemplated under the NSP1 Contract. Drawdown amount reflected above is reimbursement of costs incurred at homebuyer loan closing and activity delivery costs.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090003153 PI
Activity Title:	Builders of Hope - Program Income

Activity Category:

Disposition

Project Number:

0006

Projected Start Date:

01/09/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Program Income

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Builders of Hope CDC

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$10,067.88
Total Budget	\$0.00	\$10,067.88
Total Obligated	\$0.00	\$10,067.88
Total Funds Drawdown	\$9,266.13	\$9,266.13
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$9,266.13	\$9,266.13
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

NSP1 Program Income funds are available to address the costs and expenses to facilitate the final homebuyer loan at closing as originally contemplated under the NSP1 Contract.

Location Description:

n/a

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: TDHCA PI Activity Delivery

Activity Title: TDHCA PI Activity Delivery

Activity Category:

Disposition

Activity Status:

Under Way

Project Number:

0006

Project Title:

Program Income

Projected Start Date:

04/01/2015

Projected End Date:

08/31/2020

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Texas Department of Housing and Community Affairs

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$181,950.00

Total Budget

\$75,000.00

\$181,950.00

Total Obligated

\$75,000.00

\$75,000.00

Total Funds Drawdown

\$35,206.57

\$35,206.57

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$35,206.57

\$35,206.57

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Texas Department of Housing and Community Affairs

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

This activity will provide funds for activity delivery costs incurred directly by the Texas Department of Housing and Community Affairs

Location Description:

Texas - Statewide

Activity Progress Narrative:

TDHCA continues to work toward completion of subgrantee projects and contracts.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/550
# of Singlefamily Units	0	0/550



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/550	0
# Owner Households	0	0	0	0/0	0/0	0/550	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: TDHCA PI Administration

Activity Title: TDHCA PI Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0006

Project Title:

Program Income

Projected Start Date:

08/17/2013

Projected End Date:

08/17/2014

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

TBD

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$1,042,471.29

Total Budget

\$0.00

\$1,042,471.29

Total Obligated

\$0.00

\$1,042,471.29

Total Funds Drawdown

\$141,099.82

\$957,570.93

Program Funds Drawdown

\$0.00

\$389,349.00

Program Income Drawdown

\$141,099.82

\$568,221.93

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$220,499.88

TBD

\$0.00

\$220,499.88

Match Contributed

\$0.00

\$0.00

Activity Description:

Program Income Administration for the Texas Department of Housing and Community Affairs (TDHCA).

Location Description:

n/a

Activity Progress Narrative:

This line item exists to fund Program Income administration for the Texas Department of Housing and Community Affairs. Texas Department of Housing and Community Affairs continued to administer NSP within program requirements.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 0099 / Administration

Grantee Activity Number: 77090000123 F

Activity Title: City of Harlingen - Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0099

Project Title:

Administration

Projected Start Date:

09/01/2009

Projected End Date:

08/31/2013

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Harlingen

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$22,837.94

Total Budget

\$0.00

\$22,837.94

Total Obligated

\$0.00

\$22,837.94

Total Funds Drawdown

\$4,533.82

\$4,533.82

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$4,533.82

\$4,533.82

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$22,837.94

City of Harlingen

\$0.00

\$22,837.94



Match Contributed

\$0.00

\$0.00

Activity Description:

Contractor shall ensure that the amount of the Department funds expended for all eligible project-related administration activities, including the required annual program compliance and fiscal audit does not exceed the amount specified for administration in Exhibit B, Budget.

Location Description:

n/a

Activity Progress Narrative:

The City of Harlingen continued to administer NSP within program requirements. Funds drawn reflect administrative expenses allowable under the contract.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	77099999170 F
Activity Title:	Midland Co. HA - Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0099

Project Title:

Administration

Projected Start Date:

09/01/2009

Projected End Date:

08/31/2013

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Midland County Housing Authority

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$48,069.00
Total Budget	\$0.00	\$48,069.00
Total Obligated	\$0.00	\$48,069.00
Total Funds Drawdown	\$5,160.73	\$23,998.95
Program Funds Drawdown	\$0.00	\$18,838.22
Program Income Drawdown	\$5,160.73	\$5,160.73
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$48,069.00
Midland County Housing Authority	\$0.00	\$48,069.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall ensure that the amount of the Department funds expended for all eligible project-related administration activities, including the required annual program compliance and fiscal audit does not exceed the amount specified for administration in Exhibit B, Budget.

Location Description:

n/a

Activity Progress Narrative:

Midland County Housing Authority continued to administer NSP within program requirements. Funds drawn reflect administrative expenses allowable under the contract.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	69
Monitoring Visits	0	70
Audit Visits	0	0
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	3

